

# New York State Department of Transportation General Bridge Inspection Report

*Inspection Date:* October 30, 2025

## Structure Information

*BIN:* 2227620

*Feature Carried:* LOFT ROAD

*Feature Crossed:* SCHENEVUS CREEK

*Orientation:* 8 - NORTHWEST

*Region:* 09 - BINGHAMTON

*County:* OTSEGO

*Political Unit:* Town of MARYLAND

*Approximate Year Built:* 1930

*Primary Owner:* 40 - Town

*Primary Maintenance Responsibility:* 40 - Town

*General Type Main Span:* 3 - Steel, 02 - Stringer/Multi-Beam or Girder

This Bridge is not a Ramp

*Number of Spans:* 1

*Number of NSTM Spans:* 0

## Postings

*Posted Load Matches Inventory:* Yes

*Posted Load in field:* 20

*Posted Vertical Clearances Match Inventory:* Yes

*Inventory On:* Not Posted

*Inventory Under:* Not Posted

## Number of Flags Issued

*Red PIA:* 0      *Yellow:* 1

*Red:* 0      *Safety PIA:* 0

## New York State Inspection Overview

*General Recommendation:* 4

## Federal SNBI Condition Ratings

<i>Deck:</i>	5	<i>Railing:</i>	5	<i>Channel:</i>	5
<i>Superstructure:</i>	4	<i>Railing Transition:</i>	N	<i>Channel Protection:</i>	6
<i>Substructure:</i>	5	<i>Bearings:</i>	6	<i>Scour:</i>	6
<i>Culvert:</i>	N	<i>Joints:</i>	N	<i>Underwater insp.:</i>	N
<i>NSTM:</i>	N				

## Action Items

Non-Structural Condition Observations noted: YES

Vulnerability Reviews Recommended: NO

Diving Inspection Requested: NO

Further Investigation Requested: NO

## Inspector & Reviewer Signature Information

*Inspection Signature:* Wai Kit Chan, P.E. 109337-1

*Date:* December 23, 2025

*Review Signature:* Michael J. Peters, P.E. 068102-1

*Date:* December 23, 2025

*Processed by :* Charles Ohrin, P.E. 101469

*Date:* January 05, 2026

Report Printed: January 05, 2026 2:40:55 PM

**Special Emphasis Inspection**

Special Emphasis Detail	"Other" Special Emphasis Detail Description	Hands-On Insp Performed	Hands-On Inspection Note
AASHTO Category D, E, and E' welded details	1.Diaphragm to girder web connections. 2.Rail post welded connections to the bottom flanges of the fascia girders.	Yes	All locations received 100% hands-on inspection in accordance with Appendix C of the 2024 Bridge Inspection Manual. Wai Kit Chan / P.E. # 109337

**Additional Information**

**Overloads Observed**

No overload vehicles observed during this inspection.

**Notes to Next Inspector**

BIN plate located at begin stem  
 Wingwalls are monolithic with abutments and rated under abutment elements. HVA performed on 8/19/20.

2025 Access - Walking, Rigging. Tracker can no longer be used due to NYDEC requirements.  
 2024 Access - Walking, Harcon Tracker.  
 2023 Access - Walking, Harcon Tracker.  
 2022 Access - Walking, Harcon Tracker.  
 2021 Access - Walking, Harcon Tracker.  
 2020 Access: Walking, Trailer mounted UBIU, Temporary Bridge Closure, Flaggers.  
 2019 Access: Walking, Lightweight UBIU, Temporary Bridge Closure, Flaggers.  
 2018 Access: Walking, Step Ladder, Lightweight UBIU, Temporary Bridge Closure. The wingwalls are monolithic with the abutments. The SCR of 3 was revised to 2 by the NYSDOT R9 Hydraulic Unit during the qc of the inspection report, without issuing a new HVA.

**Improvements Observed**

2025: None.  
 2024: Left and right rail posts 4 thru 9 retrofit with u-bolts and HSS blocking.  
 2023: None  
 2022: none  
 2021 - None.  
 2020: Scour protection repairs completed on end side. The damaged/worn signs mentioned previously on the begin approach have been replaced with new signs.  
 2019: Steel sheeting and soldier pile/lagging scour protection installed at the end abutment, 75 sf timber deck replaced near the end of the bridge.  
 2018: None

**Pedestrian Fence Height**

None

**Snow Fence**

None

**Bin Plate Condition**

OK

**Scour Critical Rating**

5 - Bridge foundations determined to be stable for assessed or calculated scour condition. Scour is determined to be within the limits of footing or piles by assessment (i.e., bridge foundations are on rock formations that have been determined to resist scour within the service life of the bridge), by calculations or by installation of properly designed countermeasures.

**Bats, or signs of bats, present?**

No

**Field Notes**

<b>Staff Present During Inspection</b>		
<b>Name</b>	<b>Title</b>	<b>Organization</b>
Brody Gurreri	Rigger	Harcon
James Luft, EIT	ATL	PDG
Travis Mitchell	Rigger	Harcon

<b>General Equipment Required for Inspection*</b>
<b>Access Type</b>
13 - Walking
Rigging

\* For span specific equipment requirements refer to the Active Inventory's "Access Needs" tab in BDIS.

<b>Detailed Time &amp; Weather Conditions</b>				
<b>Field Date</b>	<b>Arrival</b>	<b>Departure</b>	<b>Temp (F)</b>	<b>Weather Conditions</b>
10/30/2025	09:00 AM	12:00 PM	43	Cloudy/Rain

<b>Inspection Times (hours)</b>	
Time required for travel, inspection and report preparation	18
Lane closure usage	None
Railroad flagging time	No

**Element Quantities**

**Element Assessment Summary Table**

Element	Total Quantity	Unit	CS-1	CS-2	CS-3	CS-4	CS-5
31 - Timber Deck	1043	ft <sup>2</sup>			1043		0
107 - Steel Open Girder/Beam	522	ft			149	373	0
215 - Reinforced Concrete Abutment	106	ft		60	46		0
220 - Reinforced Concrete Pile Cap/Footing	106	ft	106				0
313 - Fixed Bearing	7	each		7			0
316 - Other Bearing	7	each		7			0
330 - Metal Bridge Railing	149	ft		124	25		0
510 - Wearing Surfaces	1021	ft <sup>2</sup>			868	153	0
515 - Steel Protective Coating	4440	ft <sup>2</sup>		221		4219	0
800 - Erosion or Scour	106	ft	54	52			0
801 - Stream Hydraulics	1	each			1		0
830 - Secondary Members	1	each		1			0
850 - Backwall	28	ft			28		0
851 - Abutment Pedestal	14	each		8	6		0

**Element Assessment by Span**

Element**	Total Quantity	Unit	CS-1	CS-2	CS-3	CS-4	CS-5
<i>Span Number : 1</i>							
BA215 - Reinforced Concrete Abutment	43	ft		22	21		0
BA220 - Reinforced Concrete Pile Cap/Footing	43	ft	43				0
BA316 - Other Bearing	7	each		7			0
BA800 - Erosion or Scour	43	ft	43				0
BA850 - Backwall	14	ft			14		0
BA851 - Abutment Pedestal	7	each		7			0
EA215 - Reinforced Concrete Abutment	63	ft		38	25		0
EA220 - Reinforced Concrete Pile Cap/Footing	63	ft	63				0
EA313 - Fixed Bearing	7	each		7			0
<i>515 - Steel Protective Coating</i>	7	ft <sup>2</sup>				7	0
EA800 - Erosion or Scour	63	ft	11	52			0
EA850 - Backwall	14	ft			14		0
EA851 - Abutment Pedestal	7	each		1	6		0
31 - Timber Deck	1043	ft <sup>2</sup>			1043		0
<i>510 - Wearing Surfaces</i>	1021	ft <sup>2</sup>			868	153	0

Element**	Total Quantity	Unit	CS-1	CS-2	CS-3	CS-4	CS-5
107 - Steel Open Girder/Beam	522	ft			149	373	0
515 - Steel Protective Coating	3881	ft <sup>2</sup>				3881	0
330 - Metal Bridge Railing	149	ft		124	25		0
515 - Steel Protective Coating	552	ft <sup>2</sup>		221		331	0
801 - Stream Hydraulics	1	each			1		0
830 - Secondary Members	1	each		1			0

\*\* Elements with a prefix designate the locations of BA-Begin Abutment, BW-Begin Wingwall, EA-End Abutment, EW-End Wingwall, CO-Culvert Outlet, and PR-Pier. No prefix generally indicates the element is part of the superstructure.

### Inspection Notes

#### General Notes

There are 20 Ton Load posting signs present at both approaches in good condition (Photos 1 & 2).

Delay due to equipment scheduling. The bridge is typically inspected in August.

Red Flag 9B24YSW018 was removed based on 2025 Level Two Load Rating result. The Girder G4 was the controlling member with operating rating of 20 Ton. The current load posting of 20 Ton is sufficient for the current condition. Based on NYS DOT guidance, no red flag is issued during this inspection due to no significant changes in section loss.

Yellow Flag 9B25V2W046 issued for Long-standing and newly reported cracked connection welds between bridge rail post clip angle brackets and fascia girder bottom flanges, in tension zones of the girders.

New standard photos taken this inspection.

All bridge object markers have been replaced since the last inspection. The Dead End bridge sign is no longer obstructed (Photo 1 & 2). The end left approach railing the termination post has been replaced and now in good condition (Photo 32).

### Element Condition Notes

	TQ	CS-1	CS-2	CS-3	CS-4	CS-5
<b>Span 1: 31 - Timber Deck</b>	1043	0	0	1043	0	0
<b>Condition State 3 Note</b>						
<b>Referenced Photo(s):</b> 3, 4, 5, 6, 7						
<b>Referenced Sketch(es):</b> None						
The entire deck underside is damp and water stained (Photo 3) due to open cracks in the wearing surface (Photos 4-6). More than half of the deck restraint clips are either missing or severely corroded as well.						
Approx 5% of the deck underside has light mold growth/ rot, with awl penetrations of 1" (Photo 7).						
The entire area of the deck is assessed at CS-3.						
<b>Span 1: 31 - Timber Deck-510 - Wearing Surfaces</b>	1021	0	0	868	153	0
<b>Common</b>						
<b>Referenced Photo(s):</b> 4, 5, 6						
<b>Referenced Sketch(es):</b> None						
<b>CS-4:</b>						
The asphalt wearing surface is heavily cracked on the right side near 1/3 span and at the end of the bridge resulting in moderating leakage of the deck (Photos 4-6).						

CS-3:  
 The remainder of the wearing surface has unsealed transverse cracking that is up to 1/16" W (Photos 4-6)  
 No significant changes noted.

A total of 868 SF is assessed at CS-3 and 153 SF at CS-4.

	TQ	CS-1	CS-2	CS-3	CS-4	CS-5
<b>Span 1: 107 - Steel Open Girder/Beam</b>	522	0	0	149	373	0
<b>Common</b>						
<b>Referenced Photo(s):</b> 8, 9, 10						
<b>Referenced Sketch(es):</b> 2, 3						

The bridge is currently posted for 20 tons. There are significant long-standing section losses to the top and bottom flanges of all girders near midspan (Photo 8). No significant changes in readings since 2024. No flag is issued due to no change in load rating based on current section loss. See bottom flange section losses below and Sketches 2 & 3.

- Girder G1: 43% SL (2024: 43%) (Photo 9).
- Girder G2: 28% SL (2024: 25%)
- Girder G3: 35% SL (2024: 34%)
- Girder G4: 42% SL (2024: 40%)
- Girder G5: 31% SL (2024: 30%)
- Girder G6: 32% SL (2024: 35%)
- Girder G7: 41% SL (2024: 41%)

In addition, all girders have 15% to 25% section loss to the lower 2 to 4 inches of web height throughout the girder lengths.

In addition, there are cracked welds at the railing clip angle to fascia girder bottom flange connection at six separate locations (Photo 10). No obvious signs of crack propagation into the base metal noted this inspection. See Yellow Flag 9B25V2W046 for details.

Per the 2025 Level 2 load rating, interior girders 2 thru 6 all rate below the legal limit and require load posting. CS-4 assessment is due to the required posting (373 LF).

The remaining length is assessed at CS-3.

	TQ	CS-1	CS-2	CS-3	CS-4	CS-5
<b>Span 1: 107 - Steel Open Girder/Beam-515 - Steel Protective Coating</b>	3881	0	0	0	3881	0
<b>Condition State 4 Note</b>						
<b>Referenced Photo(s):</b> 3						
<b>Referenced Sketch(es):</b> None						

All paint has failed on the girders, allowing aggressive corrosion and probable section loss to continue (Photo 3).

A total of 3881 SF is assessed at CS-4.

	TQ	CS-1	CS-2	CS-3	CS-4	CS-5
<b>Span 1: BA215 - Reinforced Concrete Abutment</b>	43	0	22	21	0	0
<b>Condition State 3 Note</b>						
<b>Referenced Photo(s):</b> 11, 12, 13, 14						
<b>Referenced Sketch(es):</b> None						

The wingwalls are monolithic with the abutment.

Approximately half the length of the begin stem and wingwalls have map cracking with moderate efflorescence and scattered hollow sounding areas (Photo 11).

To the left of Girder G1 there is a spall 1' long x up to 2' high up to 2" deep (Photo 12). Also, the top of the left wingwall is spalled 2' long x 1' wide x 1.5" deep (Photo 13)

To the right of Girder G7 there is a spall 1' long x up to 1.5' high up to 2" deep (Photo 14).

A total of 21 LF is assessed at CS-3.

	TQ	CS-1	CS-2	CS-3	CS-4	CS-5
<b>Span 1: EA215 - Reinforced Concrete Abutment</b>	63	0	38	25	0	0

**Condition State 3 Note**  
**Referenced Photo(s):** 15, 16, 17, 18  
**Referenced Sketch(es):** None

The wingwalls are monolithic with the abutment.

The end stem and left wingwall portion have map cracking with moderate efflorescence and scattered hollow sounding areas (Photo 15).

Below Girder G1 there is a spall 1' long x 8" high x 2.5" deep (Photo 16). This spall effects the pedestal.

Below Girders G3 to G7 there is a spalled 10.5' long x13" high x up to 9 inches deep with exposed and corroded welded wire mesh (Photos 17 & 18). Concrete within this area is hollow-sounding. Girder G3 to G7 pedestals are effected.

A total of 25 LF is assessed at CS-3.

	TQ	CS-1	CS-2	CS-3	CS-4	CS-5
<b>Span 1: BA220 - Reinforced Concrete Pile Cap/Footing</b>	43	43	0	0	0	0
<b>Span 1: EA220 - Reinforced Concrete Pile Cap/Footing</b>	63	63	0	0	0	0

**Condition State 1 Note**  
**Referenced Photo(s):** 15, 19  
**Referenced Sketch(es):** None

All footings are buried with no history of defects and no current indirect indicators of distress. Rating for all footings is changed to CS1 (Photo 15 & 19).

	TQ	CS-1	CS-2	CS-3	CS-4	CS-5
<b>Span 1: EA313 - Fixed Bearing-515 - Steel Protective Coating</b>	7	0	0	0	7	0

**Condition State 4 Note**  
**Referenced Photo(s):** 21  
**Referenced Sketch(es):** None

All paint has failed on the end abutment bearings, allowing corrosion to form (Photo 21).

A total of 7 SF is assessed at CS-4.

	TQ	CS-1	CS-2	CS-3	CS-4	CS-5
<b>Span 1: 330 - Metal Bridge Railing</b>	149	0	124	25	0	0

**Condition State 3 Note**  
**Referenced Photo(s):** 10, 22, 23, 24  
**Referenced Sketch(es):** None

See Yellow Flag 9B25V2W046 for Long-standing and newly reported cracked connection welds between bridge rail post clip angle brackets and fascia girder bottom flanges, in tension zones of the girders (Photo 10).

All posts have section loss at the base and along the bridge side flange up to 50% (Photo 22).

The left bridge railing above the deck at the begin left the top post railing weld is cracked (Photo 23).

The left and right bridge railing above deck bottom railing at the end exhibits perforation measuring 6" diameter (Photo 24).

A total of 25 LF is assessed at CS-4

	TQ	CS-1	CS-2	CS-3	CS-4	CS-5
<b>Span 1: 330 - Metal Bridge Railing-515 - Steel Protective Coating</b>	552	0	221	0	331	0
<b>Condition State 4 Note</b>						
<i>Referenced Photo(s):</i> 22						
<i>Referenced Sketch(es):</i> None						
Approximately 60% of the paint on the bridge rails and posts has failed, allowing corrosion to form and subsequent section loss (Photo 22).						
A total of 331 SF is assessed at CS-4.						
<b>Span 1: 801 - Stream Hydraulics</b>	1	0	0	1	0	0
<b>Common</b>						
<i>Referenced Photo(s):</i> 25, 26, 27, 28, 29						
<i>Referenced Sketch(es):</i> 4, 5, 6, 7						
See attached Stream Hydraulics Defect History sketch (Photos 25-29) (Sketches 4-7).						
<b>Span 1: BA850 - Backwall</b>	14	0	0	14	0	0
<b>Span 1: EA850 - Backwall</b>	14	0	0	14	0	0
<b>Condition State 3 Note</b>						
<i>Referenced Photo(s):</i> 30						
<i>Referenced Sketch(es):</i> None						
The begin and end steel backwall plates have heavy corrosion and delaminations (Photo 30).						
The entire length of both backwalls are assessed at CS-3.						
<b>Span 1: EA851 - Abutment Pedestal</b>	7	0	1	6	0	0
<b>Condition State 3 Note</b>						
<i>Referenced Photo(s):</i> 16, 17, 18						
<i>Referenced Sketch(es):</i> None						
See EA215 - Reinforced Concrete Abutment for condition note (Photos 16-18).						
A total of 6 pedestals are assessed at CS-3.						

***Non-Structural Condition Observations***

Category: APPROACH - Other -Pavement    Quantity: 1    Unit: ea

Referenced Element(s): NONE

Referenced Photo(s): 31

Referenced Sketch(es): NONE

The end approach pavement is heavily cracked, and there was significant ponding at the end right shoulder area (Photo 31).

**Inspection Photographs**

Photo Number: 1

Photo Filename: **IMGP3308.jpg**

**Attachment Description:**  
Approach Begin, Looking  
End



Photo Number: 2

Photo Filename: **IMGP3310.jpg**

**Attachment Description:**  
End Approach Load Posting  
Sign, Looking Begin



Photo Number: 3

Photo Filename: **IMGP3269.jpg**

**Attachment Description:**  
Framing, At Begin, Looking  
End



Photo Number: 4

Photo Filename: **IMGP3293.jpg**

**Attachment Description:**  
Top of Deck, At Begin,  
Looking End



Photo Number: 5

Photo Filename: **IMGP3306.jpg**

**Attachment Description:**  
Top of Deck, At End,  
Looking Begin



Photo Number: 6

Photo Filename: **IMGP3294.jpg**

**Attachment Description:**  
Top of Deck, Right Lane, At  
1/3 Length, Looking End



Photo Number: 7

Photo Filename: **IMGP3273.jpg**

**Attachment Description:**  
Underside of Deck, Bay 3,  
Near Begin Abutment,  
Looking Begin



Photo Number: 8

Photo Filename: **IMGP3282.jpg**

**Attachment Description:**  
Girders G2 to G7, Bottom  
Flanges, At Midspan,  
Looking Right



Photo Number: 9

Photo Filename: **IMGP3284.jpg**

**Attachment Description:**  
Girder G1, Bottom Flange,  
At Midspan, Looking Left



Photo Number: 10

Photo Filename: **IMGP3270.jpg**

**Attachment Description:**  
Left Bridge Rail Post 3, End  
Side, Looking Begin



Photo Number: 11

Photo Filename: **IMGP3266.jpg**

**Attachment Description:**  
Begin Abutment, Between  
Girder G1 to G7, Looking  
Begin



Photo Number: 12

Photo Filename: **IMGP3265.jpg**

**Attachment Description:**  
Begin Abutment, Left of  
Girder G1, Looking Begin



Photo Number: 13

Photo Filename: **IMGP3300.jpg**

**Attachment Description:**  
Begin Abutment Left  
Wingwall, Looking Begin



Photo Number: 14

Photo Filename: **IMGP3267.jpg**

**Attachment Description:**  
Begin Abutment, Right of  
Girder G7, Looking Begin



Photo Number: 15

Photo Filename: IMG3268.jpg

**Attachment Description:**  
End Abutment, Looking End



Photo Number: 16

Photo Filename: IMG3291.jpg

**Attachment Description:**  
End Abutment, At Girder  
G1, Looking End




Photo Number: 17

Photo Filename: **IMGP3289.jpg**

**Attachment Description:**  
End Abutment, At Girder  
G3, Looking End Right



Photo Number: 18

Photo Filename: **IMGP3290.jpg**

**Attachment Description:**  
End Abutment, At Girder  
G7, Looking End Left



Photo Number: 19

Photo Filename: **IMGP3281.jpg**

**Attachment Description:**  
Abutment Begin, Looking  
Begin



Photo Number: 20

Photo Filename: **IMGP3277.jpg**

**Attachment Description:**  
Begin Abutment Girder G1  
Bearing, Looking Begin Left



Photo Number: 21 Photo Filename: **IMGP3287.jpg**

**Attachment Description:**  
End Abutment Girder G7  
Bearing, Looking End Right



Photo Number: 22 Photo Filename: **IMGP3292.jpg**

**Attachment Description:**  
Left Bridge Railing Posts, At  
End Looking Begin Right



Photo Number: 23

Photo Filename: **IMGP3301.jpg**

**Attachment Description:**  
Metal Bridge Railing, At  
Begin Left, Looking Left



Photo Number: 24

Photo Filename: **IMGP3298.jpg**

**Attachment Description:**  
Metal Bridge Railing, At End  
Right. Looking Right



Photo Number: 25

Photo Filename: **IMGP3311.jpg**

**Attachment Description:**  
Elevation Left, Looking  
Right



Photo Number: 26

Photo Filename: **IMGP3276.jpg**

**Attachment Description:**  
End Left Bank, Looking End  
Left



Photo Number: 27

Photo Filename: **IMGP3275.jpg**

**Attachment Description:**  
End Right Bank, Looking  
End Right



Photo Number: 28

Photo Filename: **IMGP3296.jpg**

**Attachment Description:**  
Feature Crossed Right,  
Upstream, Looking Right




Photo Number: 29

Photo Filename: **IMGP3295.jpg**

**Attachment Description:**  
Feature Crossed Left,  
Downstream, Looking Left



Photo Number: 30

Photo Filename: **IMGP3264.jpg**

**Attachment Description:**  
Begin Abutment Backwall,  
Bay 4, Typical, Looking  
Begin



Photo Number: 31 Photo Filename: **IMGP3299.jpg**

**Attachment Description:**  
Approach End Pavement,  
Looking End



Photo Number: 32 Photo Filename: **IMGP3312.jpg**

**Attachment Description:**  
End Left Approach Railing,  
At End, Looking Begin Left



### Inspection Sketches

Sketch Number: 1

Sketch Filename: 25\_2227620\_Photo Location Plan.jpg

BD186(02/17)

NYS DEPT. OF TRANSPORTATION


R/C BIN: 9/4 2227620

DATE: 10/30/2025


FEATURE CARRIED: LOFT ROAD

FEATURE CROSSED: SCHENEVUS CREEK

#### PHOTO LOCATION PLAN



NORTH



**Sketch Description:** Photo Location Plan

Sketch Number: <b>2</b>		Sketch Filename: <b>25_Section Losses Sketch 1 of 2_2227620.jpg</b>																		
BIN: <b>9/4 2227620</b>		FEATURE CARRIED: <b>LOFT ROAD</b>												NYS DEPT. OF TRANSPORTATION						
FEATURE CROSSED: <b>SCHENEVUS CREEK</b>														SECTION LOSS DOCUMENTATION						
														GIRDERS AT MIDSPAN						
														Sheet: <b>1</b> of <b>2</b>						
Section Size=		W30x115	Flange Width=		10.500	Flange Thick=		0.875	Web Thick=		0.550	Girder Height=		30.000						
Location		G1 @ Midspan												SECTION LOSS						
Date	By	Top Flange			Web										Bottom Flange			Top Flange	Bottom Flange	Web
		TL	hole	TR	W1	d1	W2	d2	W3	d3	W4	d4	W5	D5	BL	hole	BR			
9/13/22	EH	0.613	0.00	0.525											0.353	0.00	0.515	35%	50%	
7/11/23	JJ	0.576	0.00	0.544											0.370	0.00	0.513	36%	50%	
8/12/24	AC	0.551	0.00	0.463											0.527	0.00	0.465	42%	43%	
10/30/25	JL	0.545	0.00	0.483											0.498	0.00	0.505	41%	43%	
Section Size=		W30x115	Flange Width=		10.500	Flange Thick=		0.875	Web Thick=		0.550	Girder Height=		30.000						
Location		G2 @ Midspan												SECTION LOSS						
Date	By	Top Flange			Web										Bottom Flange			Top Flange	Bottom Flange	Web
		TL	hole	TR	W1	d1	W2	d2	W3	d3	W4	d4	W5	D5	BL	hole	BR			
9/13/22	EH	0.589	0.00	0.628											0.620	0.00	0.670	30%	26%	
7/11/23	JJ	0.591	0.00	0.637											0.601	0.00	0.665	30%	28%	
8/12/24	AC	0.681	0.00	0.575											0.614	0.00	0.707	28%	25%	
10/30/25	JL	0.605	0.00	0.582											0.584	0.00	0.677	32%	28%	
Section Size=		W30x115	Flange Width=		10.500	Flange Thick=		0.875	Web Thick=		0.550	Girder Height=		30.000						
Location		G3 @ Midspan												SECTION LOSS						
Date	By	Top Flange			Web										Bottom Flange			Top Flange	Bottom Flange	Web
		TL	hole	TR	W1	d1	W2	d2	W3	d3	W4	d4	W5	D5	BL	hole	BR			
9/13/22	EH	0.521	0.00	0.534											0.528	0.00	0.568	40%	37%	
7/11/23	JJ	0.490	0.00	0.492											0.502	0.00	0.564	44%	39%	
8/12/24	AC	0.570	0.00	0.536											0.569	0.00	0.589	37%	34%	
10/30/25	JL	0.520	0.00	0.525											0.557	0.00	0.586	40%	35%	
Section Size=		W30x115	Flange Width=		10.500	Flange Thick=		0.875	Web Thick=		0.550	Girder Height=		30.000						
Location		G4 @ Midspan												SECTION LOSS						
Date	By	Top Flange			Web										Bottom Flange			Top Flange	Bottom Flange	Web
		TL	hole	TR	W1	d1	W2	d2	W3	d3	W4	d4	W5	D5	BL	hole	BR			
9/13/22	EH	0.640	0.00	0.528											0.470	0.00	0.540	33%	42%	
7/11/23	JJ	0.651	0.00	0.489											0.485	0.00	0.545	35%	41%	
8/12/24	AC	0.660	0.00	0.538											0.506	0.00	0.536	32%	40%	
10/30/25	JL	0.648	0.00	0.515											0.506	0.00	0.514	34%	42%	
Sketch Description: Section Losses Sketch 1 of 2																				

Sketch Number: <b>3</b>			Sketch Filename: <b>25_Section Losses Sketch 2 of 2_2227620.jpg</b>																	
BIN: <b>9/4 2227620</b>			FEATURE CARRIED: <b>LOFT ROAD</b>											NYS DEPT. OF TRANSPORTATION <b>SECTION LOSS DOCUMENTATION</b>						
FEATURE CROSSED: <b>SCHENEVUS CREEK</b>			GIRDERS AT MIDSPAN																	
Sheet: <b>2</b> of <b>2</b>																				
Section Size=		W30x115		Flange Width=		10.500		Flange Thick=		0.875		Web Thick=		0.550		Girder Height=		30.000		
Location			G5 @ Midspan														SECTION LOSS			
Date	By	Top Flange			Web										Bottom Flange			Top Flange	Bottom Flange	Web
		TL	hole	TR	W1	d1	W2	d2	W3	d3	W4	d4	W5	D5	BL	hole	BR			
9/13/22	EH	0.660	0.00	0.570											0.543	0.00	0.748	30%	26%	
7/11/23	JJ	0.501	0.00	0.565											0.530	0.00	0.758	39%	26%	
8/12/24	AC	0.523	0.00	0.573											0.550	0.00	0.683	37%	30%	
10/30/25	JL	0.515		0.570											0.573	0.00	0.630	38%	31%	
Section Size=		W30x115		Flange Width=		10.500		Flange Thick=		0.875		Web Thick=		0.550		Girder Height=		30.000		
Location			G6 @ Midspan														SECTION LOSS			
Date	By	Top Flange			Web										Bottom Flange			Top Flange	Bottom Flange	Web
		TL	hole	TR	W1	d1	W2	d2	W3	d3	W4	d4	W5	D5	BL	hole	BR			
9/13/22	EH	0.662	0.00	0.655											0.570	0.00	0.603	25%	33%	
7/11/23	JJ	0.671	0.00	0.606											0.573	0.00	0.612	27%	32%	
8/12/24	AC	0.644	0.00	0.659											0.556	0.00	0.58	26%	35%	
10/30/25	JL	0.652	0.00	0.650											0.567	0.00	0.630	26%	32%	
Section Size=		W30x115		Flange Width=		10.500		Flange Thick=		0.875		Web Thick=		0.550		Girder Height=		30.000		
Location			G7 @ Midspan														SECTION LOSS			
Date	By	Top Flange			Web										Bottom Flange			Top Flange	Bottom Flange	Web
		TL	hole	TR	W1	d1	W2	d2	W3	d3	W4	d4	W5	D5	BL	hole	BR			
9/13/22	EH	0.643	0.00	0.526											0.498	0.00	0.580	33%	38%	
7/11/23	JJ	0.571	0.00	0.522											0.470	0.00	0.512	38%	44%	
8/12/24	AC	0.553	0.00	0.536											0.511	0.00	0.531	38%	41%	
10/30/25	JL	0.542	0.00	0.524											0.522	0.00	0.508	39%	41%	
Section Size=				Flange Width=				Flange Thick=				Web Thick=				Girder Height=				
Location																	SECTION LOSS			
Date	By	Top Flange			Web										Bottom Flange			Top Flange	Bottom Flange	Web
		TL	hole	TR	W1	d1	W2	d2	W3	d3	W4	d4	W5	D5	BL	hole	BR			
<b>Sketch Description: Section Losses Sketch 2 of 2</b>																				



Sketch Number: 5

Sketch Filename: 25\_Channel Profile Readings\_2227620.jpg



RC 9/4 BIN 2227620

CHANNEL CROSS SECTION READINGS (Dropline):

Feature Carried: LOFT ROAD

Feature Crossed: SCHENEVUS CREEK

(All measurements in feet)



Datum to seat at BEGIN LT: 5.0 at END LT: 5.0  
 Datum to seat at BEGIN RT: 5.0 at END RT: 5.0

Datum elevation change BEGIN to END: 0.0

Superelevation LEFT to RIGHT: 0.0

LEFT FASCIA READINGS

Date	2016	2022	2023	2024	2025
Station/By	baseline				
0.0	BA	9.5	10.0	10.0	10.1
8.0	2	10.6	10.5	10.7	10.5
16.0	3	12.4	12.0	12.1	11.9
24.0	4	15.2	15.2	15.5	15.4
32.0	5	16.3	16.4	16.4	16.6
40.0	6	17.6	17.8	17.8	17.6
48.0	7	19.0	18.8	18.9	18.9
56.0	8	20.4	21.4	22.2	21.9
64.0	9	23.4	22.3	22.7	22.5
71.0	FSP	15.3	20.4	20.5	20.5
74.0	EA	12.8	12.5	12.5	12.3
W.Elev @ Sta.		13.3	14.2	13.8	13.0
To footing		64.0	64.0	64.0	64.0

RIGHT FASCIA READINGS

Date	2016	2022	2023	2024	2025
Station/By	baseline				
0.0	BA	11.1	11.0	11.0	11.0
8.0	2	11.5	11.3	11.4	11.5
16.0	3	12.6	12.3	12.4	12.3
24.0	4	15.3	15.9	15.6	15.6
32.0	5	16.8	16.9	16.8	16.9
40.0	6	17.6	17.6	17.8	17.7
48.0	7	18.6	18.5	18.5	18.7
56.0	8	20.8	20.7	20.6	20.9
64.0	9	23.1	21.3	22.3	21.1
71.0	FSP	15.3	18.0	17.6	17.1
74.0	EA	12.8	12.7	12.8	12.6
W.Elev @ Sta.		14.1	13.8	13.0	13.0
To footing		64.0	64.0	64.0	64.0

Date:	Comments
2016	Baseline readings please do not delete the data unless the channel was graded or the datum has been changed
2022	Right Fascia, aggradation 0.9 ft @ Sta. 7. Remaining stations have no significant changes.
2023	Degradation of 1.0' at Right Fascia, Sta. 64. Degradation of 0.8' at Left Fascia, Sta. 56. Otherwise no significant changes
2024	Aggradation of 1.2' at Right Fascia, Sta. 64. Otherwise no significant changes
2025	No significant Changes.

Sketch Description: Channel Profile Readings

Sketch Number: 6


Sketch Filename: 25\_Channel Profile Graphs\_2227620.jpg

RC 9/4 BIN 2227620


Drop

**CHANNEL CROSS SECTION READINGS (Dropline - Graph of channel's bed):**  
 (Referenced to an assumed BEGIN bridge seat elevation of 100')

**Channel Cross Section along the LEFT fascia**



**Channel Cross Section along the RIGHT fascia**



**Sketch Description:** Channel Profile Graphs

Sketch Number: 7

Sketch Filename: 25\_Stream Hydraulic Defect History\_2227620.jpg

**Agency Defined Element 801 - Stream Hydraulics  
 Defect History**

R/C BIN: 9/4 2227620

Feature Carried: LOFT ROAD

Feature Crossed: SCHENEVUS CREEK

ADE 801 DEFECTS		CONDITION STATES (CS)				
		Baseline	Previous Inspection Assessments			Current Inspection
		NA	09/13/22	07/11/23	08/12/24	10/30/25
6120	Channel Alignment	3	3	3	3	3
6130	Channel Scour	2	2	3	3	3
6140	Waterway Opening	2	2	2	2	2
6150	Scour Protection	2	2	2	2	2
6160	Bank Protection	2	2	2	2	2
6165	Bank Erosion	3	3	3	3	3
6180	Debris Near Bridge	2	2	2	2	2
6190	Countermeasures	2	2	2	2	2
ADE 801 - Controlling Condition State =						3

**Inspector's Comment (comment required for each defect assessed CS-3 or CS-4):**

Alignment, Bank Erosion, Channel Scour - CS3

The stream alignment is directed towards the end right stream bank and along the end abutment stem (Photo 25). The poor alignment has caused end left and right bank erosion (Photo 26 & 27) and a large scour hole beneath the bridge within the end 2/3 of the channel (see Channel Cross Section sketches).

**STREAM REFERENCE PHOTOS**

Upstream and downstream reach photos provided for reference (Photos 28 & 29).

**Sketch Description:** Stream Hydraulic Defect History

Sketch Number: 8

Sketch Filename: 25\_Electrical Hazard Survey\_2227620.jpg

BD241(02/17)

NYS DOT Bridge Inspection Report  
 Sheet 1 of 1


### Electrical Hazard Survey

<b>Carried:</b>	LOFT ROAD	<b>R/C BIN:</b>	9/4 2227620
<b>Crossed:</b>	SCHENEVUS CREEK	<b>Insp. Date:</b>	10/30/2025
<b>ATL:</b>	James Luft, EIT	<b>Team Leader:</b>	Wai Kit Chan

<b>Electrical Hazard Classification</b>	<input type="checkbox"/>	Danger!
	<input checked="" type="checkbox"/>	Warning
	<input type="checkbox"/>	No Lines Present

<b>Electrical Hazard Alignments</b>	<input checked="" type="checkbox"/>	Parallel Alignment
	<input checked="" type="checkbox"/>	Perpendicular Alignment
	<input type="checkbox"/>	Diagonal Alignment

<b>Utility Name</b>	UNKNOWN
<b>System Voltage</b>	UNKNOWN



English Units for Offsets

Location (Put X where appropriate)		No Lines Present	Above the Deck	Below the Deck	Above and Below	Horizontal Offset (ft)	Vertical Offset (ft)
Before Begin Abutment	(W)		X			70	15
To Left of Bridge	(X)		X			4	15
To Right of Bridge	(Y)	X					
After End Abutment	(Z)		X			50	15

**Sketch Description:** Electrical Hazard Survey

Sketch Number: 9

Sketch Filename: 25\_Inspection Load Rating Form\_2227620.jpg

RR 2018

NEW YORK STATE DEPARTMENT OF TRANSPORTATION  
Region 9 Bridge Inspection Load Rating Form

R/C B.I.N. 9/4 2227620 LOFT ROAD over SCHENEVUS CREEK  
Bridge Identification Number Feature Carried Feature Crossed

1. Current Load Rating: 10/7/2024  
(in BIN Folder) Date

2. Bridge Load Posting: 20 TONS Check box if no posting:

3. Updates Made to Plans by Inspector: Check box if no updates:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

4. Load Rating Condition Documentation: Check box if no condition documentation:

See section loss sheets in report  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

5. Structural Flags Issued: Check box if no structural flags issued:

Yellow Flag 9B25V2W046 issued for long-standing and newly  
reported cracked connection welds between bridge rail post clip  
angle brackets and fascia girder bottom flanges, in tension zones  
of the girders.  
\_\_\_\_\_

6. Notes to Load Rating Engineer: Check box if no notes to LRE:

See section loss documentation and report for information.  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

7. Inspector: Wai Kit Chan, PE# 109337 Date: 10/30/2025

UPDATED 01/2018

*Sketch Description:* Inspection Load Rating Form

## New York State Department of Transportation Yellow Flag 9B25V2W046

By: Wai Kit Chan

Flag Date: October 30, 2025

Superseding Information:

This flag supersedes: YF 9B24YSW019

### Structure Information

**BIN: 2227620**

Feature Carried: LOFT ROAD

Feature Crossed: SCHENEVUS CREEK

Orientation: 8 - NORTHWEST

Posted Load Matches Inventory: Yes

Posted Load in field : 20

Primary Owner: 40 - Town

Primary Maintenance Responsibility: 40 - Town

Typical or Main Span Type: 3 - Steel, 02 - Stringer/Multi-Beam or Girder

This Bridge is not a Ramp

Number of Spans: 1

Bridge Carries National Highway System: No

Region: 09 - BINGHAMTON

County: OTSEGO

Political Unit: Town of MARYLAND

Approximate Year Built: 1930

### Verbal Notification Information

Person Notified: Not Contacted

Date:

Of:

### Signature Information

Signature: Wai Kit Chan, P.E. 109337-1

Date: November 04, 2025

Reviewed By: Michael J. Peters

Date: November 05, 2025

Attachments: 5

Yellow Flag 9B25V2W046

BIN 2227620

Flag Date: October 30, 2025

**Flagged Elements**

Parent Element	Element
<i>Span Number : 1</i>	
	107 - Steel Open Girder/Beam

**Flagged Condition Description**

Flag conditions: Long-standing and newly reported cracked connection welds between bridge rail post clip angle brackets and fascia girder bottom flanges, in tension zones of the girders.

There are cracked connection welds between the bridge rail post clip angle bracket and the fascia girder bottom flange at locations below:

- Left side, post 3: The weld is fully cracked on the left, right, end sides (Photo 1, Deteriorated from 2024).
- Left side, post 4: The weld is cracked 100% on the end side, 30% on left and right sides (Photo 2, New).
- Left side, post 5: The weld is cracked 100% on the end side, 50% on left and right sides (Photo 3, Deteriorated from 2024).
- Left side, post 7: The weld is cracked 100% on the end side, 25% on left and right sides (New).
- Left side, post 9: The weld is cracked 75% on the begin side (New).
- Right side, post 2: all welds are cracked on all sides but the connection remains firm and the welds may not be fully cracked thru (Photo 4, no changes).

Currently, there is no apparent propagation of the cracks into the girder base metal. Yellow 9B25V2W046 is reissued and supersedes Yellow Flag 9B23NQQW019.

Background: The single span superstructure is comprised of seven rolled girders and a timber deck (Photo 5).

Significance: The partially cracked connection welds are in the tension zone of the girders and have the potential to propagate into the base metal of the bottom flange of the fascia girders.

**Flag Photographs**

Photo Number: 1

Photo Filename: **IMGP3270.jpg**



**Attachment Description: Left Bridge Rail Post 3, End Side, Looking Begin**

Yellow Flag 9B25V2W046

BIN 2227620

Flag Date: October 30, 2025

Photo Number: 2

Photo Filename: **IMGP3279.jpg**



***Attachment Description: Left Bridge Rail Post 4, End Side, Looking Begin Right***

Yellow Flag 9B25V2W046

BIN 2227620

Flag Date: October 30, 2025

Photo Number: 3

Photo Filename: **IMGP3280.jpg**



***Attachment Description: Left Bridge Rail Post 5, End Side, Looking Begin Right***

Photo Number: 4

Photo Filename: **IMG3272.jpg**



***Attachment Description: Right Bridge Rail Post 2, Begin Side, Looking End Left***

Yellow Flag 9B25V2W046

BIN 2227620

Flag Date: October 30, 2025

Photo Number: 5


Photo Filename: **IMGP3269.jpg**




***Attachment Description: Framing, Looking End***

**Standard Photographs**

2227620\_LOCATION\_MAP.JPG



2227620\_QUAD\_MAP.JPG



AbutmentBegin.jpg



AbutmentEnd.jpg



ApproachBegin.jpg



ApproachEnd.jpg



ApproachEndPostingSign.jpg



ElevationLeft.jpg



ElevationRight.jpg



Framing.jpg



Special Emphasis Detail- Diaphragm Welds.JPG



Special Emphasis Detail- Railing Bottom Flange Welds.JPG



TopOfDeck.jpg

